

Walmart AMP North Addition

|     |                                         |     |            |             | 2026                                              |    |    |    | 2027 |    |    |  |  |  |  |  |
|-----|-----------------------------------------|-----|------------|-------------|---------------------------------------------------|----|----|----|------|----|----|--|--|--|--|--|
| S/N | ELEMENT NAME                            | DUR | START DATE | FINISH DATE | Q1                                                | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 |  |  |  |  |  |
| 1   | Walmart AMP North Addition              | 565 | 03/06/2026 | 09/21/2027  | Walmart AMP North Addition • 565d                 |    |    |    |      |    |    |  |  |  |  |  |
| 2   | Milestones                              | 454 | 06/25/2026 | 09/21/2027  | Milestones • 454d                                 |    |    |    |      |    |    |  |  |  |  |  |
| 3   | Kick Off Meeting                        | 0   | 06/25/2026 | 06/25/2026  | Kick Off Meeting • 06/25/2026                     |    |    |    |      |    |    |  |  |  |  |  |
| 4   | NTP                                     | 0   | 11/02/2026 | 11/02/2026  | NTP • 11/02/2026                                  |    |    |    |      |    |    |  |  |  |  |  |
| 5   | Construction Start                      | 0   | 11/02/2026 | 11/02/2026  | Construction Start • 11/02/2026                   |    |    |    |      |    |    |  |  |  |  |  |
| 6   | Substantially Dry                       | 0   | 05/24/2027 | 05/24/2027  | Substantially Dry • 05/24/2027                    |    |    |    |      |    |    |  |  |  |  |  |
| 7   | Conditioned Air (Temp Conditioned)      | 0   | 06/25/2027 | 06/25/2027  | Conditioned Air (Temp Conditioned) • 06/25/2027   |    |    |    |      |    |    |  |  |  |  |  |
| 8   | Substantial Completion (TBD)            | 0   | 09/21/2027 | 09/21/2027  | Substantial Completion (TBD) • 09/21/2027         |    |    |    |      |    |    |  |  |  |  |  |
| 9   | Contractual Substantial Completion *    | 0   | 09/21/2027 | 09/21/2027  | Contractual Substantial Completion * • 09/21/2027 |    |    |    |      |    |    |  |  |  |  |  |
| 10  | Preconstruction                         | 181 | 03/06/2026 | 09/02/2026  | Preconstruction • 181d                            |    |    |    |      |    |    |  |  |  |  |  |
| 11  | Lead time on PD's                       | 4   | 03/06/2026 | 03/11/2026  | Lead time on PD's • 4d                            |    |    |    |      |    |    |  |  |  |  |  |
| 12  | Issue PD's                              | 1   | 03/11/2026 | 03/11/2026  | Issue PD's • 0d                                   |    |    |    |      |    |    |  |  |  |  |  |
| 13  | PD's Pricing                            | 8   | 03/11/2026 | 03/20/2026  | PD's Pricing • 8d                                 |    |    |    |      |    |    |  |  |  |  |  |
| 14  | Pricing Approval                        | 20  | 03/20/2026 | 04/16/2026  | Pricing Approval • 20d                            |    |    |    |      |    |    |  |  |  |  |  |
| 15  | Lead time on CD's                       | 61  | 04/13/2026 | 07/07/2026  | Lead time on CD's • 61d                           |    |    |    |      |    |    |  |  |  |  |  |
| 16  | AGAR Construction Discussion and Nex... | 1   | 04/16/2026 | 04/16/2026  | AGAR Construction Discussion and Next Steps • 1d  |    |    |    |      |    |    |  |  |  |  |  |
| 17  | Lead time on DD's                       | 9   | 04/16/2026 | 04/28/2026  | Lead time on DD's • 9d                            |    |    |    |      |    |    |  |  |  |  |  |
| 18  | Issue DD's                              | 1   | 04/28/2026 | 04/28/2026  | Issue DD's • 0d                                   |    |    |    |      |    |    |  |  |  |  |  |
| 19  | DD's Pricing                            | 13  | 04/28/2026 | 05/14/2026  | DD's Pricing • 13d                                |    |    |    |      |    |    |  |  |  |  |  |
| 20  | Pricing Approval                        | 20  | 05/14/2026 | 06/11/2026  | Pricing Approval • 20d                            |    |    |    |      |    |    |  |  |  |  |  |
| 21  | Buiding Permits                         | 18  | 07/01/2026 | 07/24/2026  | Buiding Permits • 18d                             |    |    |    |      |    |    |  |  |  |  |  |
| 22  | Issue CD's                              | 1   | 07/07/2026 | 07/07/2026  | Issue CD's • 1d                                   |    |    |    |      |    |    |  |  |  |  |  |
| 23  | CD's Pricing                            | 31  | 07/08/2026 | 08/19/2026  | CD's Pricing • 31d                                |    |    |    |      |    |    |  |  |  |  |  |
| 24  | Pricing Approval                        | 10  | 08/20/2026 | 09/02/2026  | Pricing Approval • 10d                            |    |    |    |      |    |    |  |  |  |  |  |
| 25  | Procurement                             | 162 | 11/02/2026 | 04/12/2027  | Procurement • 162d                                |    |    |    |      |    |    |  |  |  |  |  |
| 26  | Civil                                   | 59  | 11/02/2026 | 12/30/2026  | Civil • 59d                                       |    |    |    |      |    |    |  |  |  |  |  |
| 27  | Storm                                   | 53  | 11/02/2026 | 12/24/2026  | Storm • 53d                                       |    |    |    |      |    |    |  |  |  |  |  |
| 28  | Release Sub                             | 3   | 11/02/2026 | 11/04/2026  | Release Sub • 3d                                  |    |    |    |      |    |    |  |  |  |  |  |
| 29  | Prepare Submittals                      | 5   | 11/05/2026 | 11/11/2026  | Prepare Submittals • 5d                           |    |    |    |      |    |    |  |  |  |  |  |
| 30  | Submittal Review                        | 2   | 11/12/2026 | 11/13/2026  | Submittal Review • 2d                             |    |    |    |      |    |    |  |  |  |  |  |
| 31  | Arch/Eng Submittal Approval             | 10  | 11/16/2026 | 11/30/2026  | Arch/Eng Submittal Approval • 10d                 |    |    |    |      |    |    |  |  |  |  |  |
| 32  | Return Submittal to Sub                 | 1   | 12/01/2026 | 12/01/2026  | Return Submittal to Sub • 1d                      |    |    |    |      |    |    |  |  |  |  |  |
| 33  | Sub Set Storm Production                | 2   | 12/02/2026 | 12/03/2026  | Sub Set Storm Production • 2d                     |    |    |    |      |    |    |  |  |  |  |  |
| 34  | Storm Fab & Deliver                     | 15  | 12/04/2026 | 12/24/2026  | Storm Fab & Deliver • 15d                         |    |    |    |      |    |    |  |  |  |  |  |
| 35  | Sewer                                   | 53  | 11/02/2026 | 12/24/2026  | Sewer • 53d                                       |    |    |    |      |    |    |  |  |  |  |  |
| 36  | Release Sub                             | 3   | 11/02/2026 | 11/04/2026  | Release Sub • 3d                                  |    |    |    |      |    |    |  |  |  |  |  |
| 37  | Prepare Submittals                      | 5   | 11/05/2026 | 11/11/2026  | Prepare Submittals • 5d                           |    |    |    |      |    |    |  |  |  |  |  |
| 38  | Submittal Review                        | 2   | 11/12/2026 | 11/13/2026  | Submittal Review • 2d                             |    |    |    |      |    |    |  |  |  |  |  |
| 39  | Arch/Eng Submittal Approval             | 10  | 11/16/2026 | 11/30/2026  | Arch/Eng Submittal Approval • 10d                 |    |    |    |      |    |    |  |  |  |  |  |
| 40  | Return Submittal to Sub                 | 1   | 12/01/2026 | 12/01/2026  | Return Submittal to Sub • 1d                      |    |    |    |      |    |    |  |  |  |  |  |
| 41  | Sub Set Sewer Production                | 2   | 12/02/2026 | 12/03/2026  | Sub Set Sewer Production • 2d                     |    |    |    |      |    |    |  |  |  |  |  |
| 42  | Sewer Fab & Deliver                     | 15  | 12/04/2026 | 12/24/2026  | Sewer Fab & Deliver • 15d                         |    |    |    |      |    |    |  |  |  |  |  |
| 43  | Water                                   | 56  | 11/05/2026 | 12/30/2026  | Water • 56d                                       |    |    |    |      |    |    |  |  |  |  |  |

|     |                                  |     |            |             | 2026 |    |    |                                                                 | 2027 |    |    |  |  |  |
|-----|----------------------------------|-----|------------|-------------|------|----|----|-----------------------------------------------------------------|------|----|----|--|--|--|
| S/N | ELEMENT NAME                     | DUR | START DATE | FINISH DATE | Q1   | Q2 | Q3 | Q4                                                              | Q1   | Q2 | Q3 |  |  |  |
| 44  | Release Sub                      | 3   | 11/05/2026 | 11/09/2026  |      |    |    | <div><div></div>Release Sub • 3d</div>                          |      |    |    |  |  |  |
| 45  | Prepare Submittals               | 5   | 11/10/2026 | 11/16/2026  |      |    |    | <div><div></div>Prepare Submittals • 5d</div>                   |      |    |    |  |  |  |
| 46  | Submittal Review                 | 2   | 11/17/2026 | 11/18/2026  |      |    |    | <div><div></div>Submittal Review • 2d</div>                     |      |    |    |  |  |  |
| 47  | Arch/Eng Submittal Approval      | 10  | 11/19/2026 | 12/03/2026  |      |    |    | <div><div></div>Arch/Eng Submittal Approval • 10d</div>         |      |    |    |  |  |  |
| 48  | Return Submittal to Sub          | 1   | 12/04/2026 | 12/04/2026  |      |    |    | <div><div></div>Return Submittal to Sub • 1d</div>              |      |    |    |  |  |  |
| 49  | Sub Set Water Production         | 2   | 12/07/2026 | 12/08/2026  |      |    |    | <div><div></div>Sub Set Water Production • 2d</div>             |      |    |    |  |  |  |
| 50  | Water Fab & Deliver              | 15  | 12/09/2026 | 12/30/2026  |      |    |    | <div><div></div>Water Fab &amp; Deliver • 15d</div>             |      |    |    |  |  |  |
| 51  | Structure                        | 134 | 11/02/2026 | 03/15/2027  |      |    |    | <div><div></div>Structure • 134d</div>                          |      |    |    |  |  |  |
| 52  | Concrete                         | 46  | 11/02/2026 | 12/17/2026  |      |    |    | <div><div></div>Concrete • 46d</div>                            |      |    |    |  |  |  |
| 53  | Release Sub                      | 3   | 11/02/2026 | 11/04/2026  |      |    |    | <div><div></div>Release Sub • 3d</div>                          |      |    |    |  |  |  |
| 54  | Prepare Submittals               | 5   | 11/05/2026 | 11/11/2026  |      |    |    | <div><div></div>Prepare Submittals • 5d</div>                   |      |    |    |  |  |  |
| 55  | Submittal Review                 | 2   | 11/12/2026 | 11/13/2026  |      |    |    | <div><div></div>Submittal Review • 2d</div>                     |      |    |    |  |  |  |
| 56  | Arch/Eng Submittal Approval      | 10  | 11/16/2026 | 11/30/2026  |      |    |    | <div><div></div>Arch/Eng Submittal Approval • 10d</div>         |      |    |    |  |  |  |
| 57  | Return Submittal to Sub          | 1   | 12/01/2026 | 12/01/2026  |      |    |    | <div><div></div>Return Submittal to Sub • 1d</div>              |      |    |    |  |  |  |
| 58  | Sub Set Rebar Production         | 2   | 12/02/2026 | 12/03/2026  |      |    |    | <div><div></div>Sub Set Rebar Production • 2d</div>             |      |    |    |  |  |  |
| 59  | Rebar Fab & Deliver              | 10  | 12/04/2026 | 12/17/2026  |      |    |    | <div><div></div>Rebar Fab &amp; Deliver • 10d</div>             |      |    |    |  |  |  |
| 60  | Steel                            | 134 | 11/02/2026 | 03/15/2027  |      |    |    | <div><div></div>Steel • 134d</div>                              |      |    |    |  |  |  |
| 61  | Release Sub                      | 3   | 11/02/2026 | 11/04/2026  |      |    |    | <div><div></div>Release Sub • 3d</div>                          |      |    |    |  |  |  |
| 62  | Prepare Submittals               | 30  | 11/05/2026 | 12/17/2026  |      |    |    | <div><div></div>Prepare Submittals • 30d</div>                  |      |    |    |  |  |  |
| 63  | Submittal Review                 | 2   | 12/18/2026 | 12/21/2026  |      |    |    | <div><div></div>Submittal Review • 2d</div>                     |      |    |    |  |  |  |
| 64  | Arch/Eng Submittal Approval      | 10  | 12/22/2026 | 01/06/2027  |      |    |    | <div><div></div>Arch/Eng Submittal Approval • 10d</div>         |      |    |    |  |  |  |
| 65  | Return Submittal to Sub          | 1   | 01/07/2027 | 01/07/2027  |      |    |    | <div><div></div>Return Submittal to Sub • 1d</div>              |      |    |    |  |  |  |
| 66  | Sub Set Steel Production         | 2   | 01/08/2027 | 01/11/2027  |      |    |    | <div><div></div>Sub Set Steel Production • 2d</div>             |      |    |    |  |  |  |
| 67  | Steel Fab & Deliver              | 45  | 01/12/2027 | 03/15/2027  |      |    |    | <div><div></div>Steel Fab &amp; Deliver • 45d</div>             |      |    |    |  |  |  |
| 68  | Envelope                         | 141 | 11/02/2026 | 03/22/2027  |      |    |    | <div><div></div>Envelope • 141d</div>                           |      |    |    |  |  |  |
| 69  | Roofing                          | 141 | 11/02/2026 | 03/22/2027  |      |    |    | <div><div></div>Roofing • 141d</div>                            |      |    |    |  |  |  |
| 70  | Release Sub                      | 3   | 11/02/2026 | 11/04/2026  |      |    |    | <div><div></div>Release Sub • 3d</div>                          |      |    |    |  |  |  |
| 71  | Prepare Submittals               | 20  | 11/05/2026 | 12/03/2026  |      |    |    | <div><div></div>Prepare Submittals • 20d</div>                  |      |    |    |  |  |  |
| 72  | Submittal Review                 | 2   | 12/04/2026 | 12/07/2026  |      |    |    | <div><div></div>Submittal Review • 2d</div>                     |      |    |    |  |  |  |
| 73  | Arch/Eng Submittal Approval      | 10  | 12/08/2026 | 12/21/2026  |      |    |    | <div><div></div>Arch/Eng Submittal Approval • 10d</div>         |      |    |    |  |  |  |
| 74  | Return Submittal to Sub          | 1   | 12/22/2026 | 12/22/2026  |      |    |    | <div><div></div>Return Submittal to Sub • 1d</div>              |      |    |    |  |  |  |
| 75  | Sub Set Metal Roofing Production | 2   | 12/23/2026 | 12/24/2026  |      |    |    | <div><div></div>Sub Set Metal Roofing Production • 2d</div>     |      |    |    |  |  |  |
| 76  | Metal Roofing Fab & Deliver      | 60  | 12/28/2026 | 03/22/2027  |      |    |    | <div><div></div>Metal Roofing Fab &amp; Deliver • 60d</div>     |      |    |    |  |  |  |
| 77  | Glass and Glazing                | 99  | 11/02/2026 | 02/08/2027  |      |    |    | <div><div></div>Glass and Glazing • 99d</div>                   |      |    |    |  |  |  |
| 78  | Release Sub                      | 3   | 11/02/2026 | 11/04/2026  |      |    |    | <div><div></div>Release Sub • 3d</div>                          |      |    |    |  |  |  |
| 79  | Prepare Submittals               | 20  | 11/05/2026 | 12/03/2026  |      |    |    | <div><div></div>Prepare Submittals • 20d</div>                  |      |    |    |  |  |  |
| 80  | Submittal Review                 | 2   | 12/04/2026 | 12/07/2026  |      |    |    | <div><div></div>Submittal Review • 2d</div>                     |      |    |    |  |  |  |
| 81  | Arch/Eng Submittal Approval      | 10  | 12/08/2026 | 12/21/2026  |      |    |    | <div><div></div>Arch/Eng Submittal Approval • 10d</div>         |      |    |    |  |  |  |
| 82  | Return Submittal to Sub          | 1   | 12/22/2026 | 12/22/2026  |      |    |    | <div><div></div>Return Submittal to Sub • 1d</div>              |      |    |    |  |  |  |
| 83  | Sub Glass and Glazing Production | 2   | 12/23/2026 | 12/24/2026  |      |    |    | <div><div></div>Sub Glass and Glazing Production • 2d</div>     |      |    |    |  |  |  |
| 84  | Glass and Glazing Fab & Deliver  | 30  | 12/28/2026 | 02/08/2027  |      |    |    | <div><div></div>Glass and Glazing Fab &amp; Deliver • 30d</div> |      |    |    |  |  |  |
| 85  | Finishes                         | 144 | 11/02/2026 | 03/25/2027  |      |    |    | <div><div></div>Finishes • 144d</div>                           |      |    |    |  |  |  |
| 86  | Doors and Hardware               | 144 | 11/02/2026 | 03/25/2027  |      |    |    | <div><div></div>Doors and Hardware • 144d</div>                 |      |    |    |  |  |  |

Version Name

Version 1

Version Description

This is the first version of the project. All changes will be auto-saved.

Data Date

07/21/2026

Generated On

07/22/2026

Page 2.1



| S/N | ELEMENT NAME                                  | DUR | START DATE | FINISH DATE | 2026 |    |    |    | 2027                                                                                            |    |    |  |  |  |
|-----|-----------------------------------------------|-----|------------|-------------|------|----|----|----|-------------------------------------------------------------------------------------------------|----|----|--|--|--|
|     |                                               |     |            |             | Q1   | Q2 | Q3 | Q4 | Q1                                                                                              | Q2 | Q3 |  |  |  |
| 130 | Submittal Review                              | 2   | 12/04/2026 | 12/07/2026  |      |    |    |    | <div><div></div>Submittal Review • 2d</div>                                                     |    |    |  |  |  |
| 131 | Arch/Eng Submittal Approval                   | 10  | 12/08/2026 | 12/21/2026  |      |    |    |    | <div><div></div>Arch/Eng Submittal Approval • 10d</div>                                         |    |    |  |  |  |
| 132 | Return Submittal to Sub                       | 1   | 12/22/2026 | 12/22/2026  |      |    |    |    | <div><div></div>Return Submittal to Sub • 1d</div>                                              |    |    |  |  |  |
| 133 | Sub Elevator Production                       | 2   | 12/23/2026 | 12/24/2026  |      |    |    |    | <div><div></div>Sub Elevator Production • 2d</div>                                              |    |    |  |  |  |
| 134 | Elevator Fab & Deliver                        | 55  | 12/28/2026 | 03/15/2027  |      |    |    |    | <div><div></div>Elevator Fab &amp; Deliver • 55d</div>                                          |    |    |  |  |  |
| 135 | Construction                                  | 428 | 07/21/2026 | 09/21/2027  |      |    |    |    | <div><div></div>Construction • 428d</div>                                                       |    |    |  |  |  |
| 136 | Mobilization                                  | 119 | 07/21/2026 | 11/16/2026  |      |    |    |    | <div><div></div>Mobilization • 119d</div>                                                       |    |    |  |  |  |
| 137 | 2.1   MO010   Mobilize field office, te...    | 4   | 07/21/2026 | 07/24/2026  |      |    |    |    | <div><div></div>2.1   MO010   Mobilize field office, temporary utilities and laydown • 4d</div> |    |    |  |  |  |
| 138 | Set Job Trailer                               | 1   | 11/02/2026 | 11/02/2026  |      |    |    |    | <div><div></div>Set Job Trailer • 1d</div>                                                      |    |    |  |  |  |
| 139 | Establish survey control and benchmarks       | 3   | 11/03/2026 | 11/05/2026  |      |    |    |    | <div><div></div>Establish survey control and benchmarks • 3d</div>                              |    |    |  |  |  |
| 140 | Install Temp Fence                            | 2   | 11/03/2026 | 11/04/2026  |      |    |    |    | <div><div></div>Install Temp Fence • 2d</div>                                                   |    |    |  |  |  |
| 141 | Install SWPPP                                 | 1   | 11/03/2026 | 11/03/2026  |      |    |    |    | <div><div></div>FS-2d Install SWPPP • 1d</div>                                                  |    |    |  |  |  |
| 142 | Deliver Portable Toilets                      | 1   | 11/04/2026 | 11/04/2026  |      |    |    |    | <div><div></div>Deliver Portable Toilets • 1d</div>                                             |    |    |  |  |  |
| 143 | Temp Utilities                                | 5   | 11/05/2026 | 11/11/2026  |      |    |    |    | <div><div></div>Temp Utilities • 5d</div>                                                       |    |    |  |  |  |
| 144 | Utility locate, potholing                     | 4   | 11/06/2026 | 11/11/2026  |      |    |    |    | <div><div></div>Utility locate, potholing • 4d</div>                                            |    |    |  |  |  |
| 145 | Existing structure survey and selective ...   | 3   | 11/12/2026 | 11/16/2026  |      |    |    |    | <div><div></div>Existing structure survey and selective probes • 3d</div>                       |    |    |  |  |  |
| 146 | Sitework                                      | 299 | 07/21/2026 | 05/15/2027  |      |    |    |    | <div><div></div>Sitework • 299d</div>                                                           |    |    |  |  |  |
| 147 | Early Sitework                                | 170 | 07/21/2026 | 01/06/2027  |      |    |    |    | <div><div></div>Early Sitework • 170d</div>                                                     |    |    |  |  |  |
| 148 | Isolate existing utilities and life-safety... | 2   | 07/21/2026 | 07/22/2026  |      |    |    |    | <div><div></div>Isolate existing utilities and life-safety systems • 2d</div>                   |    |    |  |  |  |
| 149 | Selective interior demolition and salv...     | 4   | 07/21/2026 | 07/24/2026  |      |    |    |    | <div><div></div>Selective interior demolition and salvage • 4d</div>                            |    |    |  |  |  |
| 150 | Exterior paving, curb and utility demo...     | 6   | 07/21/2026 | 07/28/2026  |      |    |    |    | <div><div></div>Exterior paving, curb and utility demolition • 6d</div>                         |    |    |  |  |  |
| 151 | Slab sawcutting and removals                  | 2   | 07/21/2026 | 07/22/2026  |      |    |    |    | <div><div></div>Slab sawcutting and removals • 2d</div>                                         |    |    |  |  |  |
| 152 | Demolition inspection and hidden-co...        | 2   | 07/21/2026 | 07/22/2026  |      |    |    |    | <div><div></div>Demolition inspection and hidden-condition resolution • 2d</div>                |    |    |  |  |  |
| 153 | One Call and Locates, Mobilization            | 3   | 11/02/2026 | 11/04/2026  |      |    |    |    | <div><div></div>One Call and Locates, Mobilization • 3d</div>                                   |    |    |  |  |  |
| 154 | Sitework Demo                                 | 10  | 11/05/2026 | 11/14/2026  |      |    |    |    | <div><div></div>Sitework Demo • 10d</div>                                                       |    |    |  |  |  |
| 155 | Demo AMP Underground                          | 5   | 11/17/2026 | 11/23/2026  |      |    |    |    | <div><div></div>Demo AMP Underground • 5d</div>                                                 |    |    |  |  |  |
| 156 | Remove Existing MEPs                          | 2   | 11/24/2026 | 11/25/2026  |      |    |    |    | <div><div></div>Remove Existing MEPs • 2d</div>                                                 |    |    |  |  |  |
| 157 | Relocate Existing MEPs                        | 3   | 11/27/2026 | 12/01/2026  |      |    |    |    | <div><div></div>Relocate Existing MEPs • 3d</div>                                               |    |    |  |  |  |
| 158 | Shoring of RipRap                             | 3   | 12/02/2026 | 12/04/2026  |      |    |    |    | <div><div></div>Shoring of RipRap • 3d</div>                                                    |    |    |  |  |  |
| 159 | Remove Fencing                                | 1   | 12/07/2026 | 12/07/2026  |      |    |    |    | <div><div></div>Remove Fencing • 1d</div>                                                       |    |    |  |  |  |
| 160 | Remove gaurd rail fence                       | 2   | 12/08/2026 | 12/09/2026  |      |    |    |    | <div><div></div>Remove gaurd rail fence • 2d</div>                                              |    |    |  |  |  |
| 161 | Install Storm Sewer                           | 5   | 12/28/2026 | 01/04/2027  |      |    |    |    | <div><div></div>Install Storm Sewer • 5d</div>                                                  |    |    |  |  |  |
| 162 | Connect Roof Drains to Storm                  | 2   | 01/05/2027 | 01/06/2027  |      |    |    |    | <div><div></div>Connect Roof Drains to Storm • 2d</div>                                         |    |    |  |  |  |
| 163 | Late Sitework                                 | 40  | 04/06/2027 | 05/15/2027  |      |    |    |    | <div><div></div>Late Sitework • 40d</div>                                                       |    |    |  |  |  |
| 164 | Site Finishes                                 | 40  | 04/06/2027 | 05/15/2027  |      |    |    |    | <div><div></div>Site Finishes • 40d</div>                                                       |    |    |  |  |  |
| 165 | Building Construction                         | 258 | 01/07/2027 | 09/21/2027  |      |    |    |    | <div><div></div>Building Construction • 258d</div>                                              |    |    |  |  |  |
| 166 | Building Pad Ready                            | 5   | 01/07/2027 | 01/11/2027  |      |    |    |    | <div><div></div>Building Pad Ready • 5d</div>                                                   |    |    |  |  |  |
| 167 | Site Finishes                                 | 20  | 04/14/2027 | 05/11/2027  |      |    |    |    | <div><div></div>Site Finishes • 20d</div>                                                       |    |    |  |  |  |
| 168 | MEPF Start up                                 | 5   | 06/11/2027 | 06/17/2027  |      |    |    |    | <div><div></div>MEPF Start up • 5d</div>                                                        |    |    |  |  |  |
| 169 | Building Conditioning                         | 5   | 06/18/2027 | 06/24/2027  |      |    |    |    | <div><div></div>Building Conditioning • 5d</div>                                                |    |    |  |  |  |
| 170 | Commissioning                                 | 5   | 08/03/2027 | 08/09/2027  |      |    |    |    | <div><div></div>Commissioning • 5d</div>                                                        |    |    |  |  |  |
| 171 | Punch                                         | 20  | 08/24/2027 | 09/21/2027  |      |    |    |    | <div><div></div>Punch • 20d</div>                                                               |    |    |  |  |  |
| 172 | Structure                                     | 93  | 01/12/2027 | 04/14/2027  |      |    |    |    | <div><div></div>Structure • 93d</div>                                                           |    |    |  |  |  |



