

Activity ID	Activity Name	Orig. Dur.	Start	Finish	2024				2025				2026				2027															
					Jun	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	
RSAF Facility Renovations for F-16 and F-35		666	6-Sep-24	31-Mar-27	6-Sep-24 → 31-Mar-27																											
Summary		666	6-Sep-24	31-Mar-27	6-Sep-24 → 31-Mar-27																											
GEN-530	Submit Proposal	0	6-Sep-24*		6-Sep-24 ◆ Submit Proposal																											
GEN-540	90 days to review all proposals and award	90	6-Sep-24	4-Dec-24	6-Sep-24 → 4-Dec-24																											
GEN-490	NTP	0	5-Dec-24		5-Dec-24 ◆ NTP																											
GEN-430	Design Duration	92	8-Jan-25	15-May-25	8-Jan-25 → 15-May-25																											
GEN-510	Obtain Permits	0	24-Jan-25		24-Jan-25 ◆ Obtain Permits																											
GEN-520	Construction Start	0	24-Jan-25		24-Jan-25 ◆ Construction Start																											
GEN-350	216 Bldg Duration	316	24-Jan-25	10-Apr-26	24-Jan-25 → 10-Apr-26																											
GEN-100	201 Bldg Duration	341	4-Apr-25	24-Jul-26	4-Apr-25 → 24-Jul-26																											
GEN-310	202 Bldg Duration	345	13-Jun-25	8-Oct-26	13-Jun-25 → 8-Oct-26																											
GEN-300	214 Bldg Duration	359	22-Aug-25	6-Jan-27	22-Aug-25 → 6-Jan-27																											
GEN-410	218 Bldg Duration	369	31-Oct-25	31-Mar-27	31-Oct-25 → 31-Mar-27																											
GEN-415	90 Days Window Prior to Final Completion	90	1-Jan-27	31-Mar-27	1-Jan-27 → 31-Mar-27																											
GEN-290	Demobilize	16	10-Mar-27	31-Mar-27	10-Mar-27 → 31-Mar-27																											
GEN-500	Project Complete	0		31-Mar-27	31-Mar-27 ◆ Project Complete																											
Construction Milestones		598	12-Dec-24	31-Mar-27	12-Dec-24 → 31-Mar-27																											
Turnovers		598	12-Dec-24	31-Mar-27	12-Dec-24 → 31-Mar-27																											
GM-1000	Mobilization	0	12-Dec-24		12-Dec-24 ◆ Mobilization																											
GM-1080	216 Bldg Complete - 216 Bldg.	0		10-Apr-26	10-Apr-26 ◆ 216 Bldg Complete - 216 Bldg.																											
GM-1130	201 Bldg Complete - 201 Bldg.:	0		24-Jul-26	24-Jul-26 ◆ 201 Bldg Complete - 201 Bldg.:																											
GM-1160	202 Bldg Complete - 202 Bldg.	0		8-Oct-26	8-Oct-26 ◆ 202 Bldg Complete - 202 Bldg.																											
GM-1170	214 Bldg - 214 Bldg.:	0		6-Jan-27	6-Jan-27 ◆ 214 Bldg - 214 Bldg.:																											
GM-1180	Demobilization Complete:	0		31-Mar-27	31-Mar-27 ◆ Demobilization Complete:																											
GM-1050	218 Bldg Complete - 218 Bldg	0		31-Mar-27	31-Mar-27 ◆ 218 Bldg Complete - 218 Bldg																											
Preconstruction		513	5-Dec-24	26-Nov-26	5-Dec-24 → 26-Nov-26																											
Project Administrative Meetings		508	11-Dec-24	26-Nov-26	11-Dec-24 → 26-Nov-26																											
Permits		34	5-Dec-24	23-Jan-25	5-Dec-24 → 23-Jan-25																											
Architect - Design		190	5-Dec-24	30-Aug-25	5-Dec-24 → 30-Aug-25																											
General Design		20	5-Dec-24	24-Dec-24	5-Dec-24 → 24-Dec-24																											
216 Building		97	5-Dec-24	22-Apr-25	5-Dec-24 → 22-Apr-25																											
201 Building		128	8-Jan-25	15-May-25	8-Jan-25 → 15-May-25																											
202 Building		119	2-Feb-25	31-May-25	2-Feb-25 → 31-May-25																											
214 Building		180	4-Mar-25	30-Aug-25	4-Mar-25 → 30-Aug-25																											
218 Building		89	3-Apr-25	5-Aug-25	3-Apr-25 → 5-Aug-25																											
Submittals/Procurement		172	18-Feb-25	16-Oct-25	18-Feb-25 → 16-Oct-25																											
216 Building		89	18-Feb-25	23-Jun-25	18-Feb-25 → 23-Jun-25																											
201 Building		111	18-Mar-25	20-Aug-25	18-Mar-25 → 20-Aug-25																											
202 Building		111	18-Apr-25	19-Sep-25	18-Apr-25 → 19-Sep-25																											
214 Building		89	12-May-25	12-Sep-25	12-May-25 → 12-Sep-25																											
218 Building		89	16-Jun-25	16-Oct-25	16-Jun-25 → 16-Oct-25																											
Construction		569	24-Jan-25	31-Mar-27	24-Jan-25 → 31-Mar-27																											
216 Building (Renovate and restore to its original function the 17,500 SF)		316	24-Jan-25	10-Apr-26	24-Jan-25 → 10-Apr-26																											
Construction Activities FROM Proposal		316	24-Jan-25	10-Apr-26	24-Jan-25 → 10-Apr-26																											
Exterior/Skin		102	24-Jan-25	16-Jun-25	24-Jan-25 → 16-Jun-25																											
Interior		256	21-Feb-25	13-Feb-26	21-Feb-25 → 13-Feb-26																											
Demolition		40	21-Feb-25	17-Apr-25	21-Feb-25 → 17-Apr-25																											
Rough-In General		57	27-May-25	13-Aug-25	27-May-25 → 13-Aug-25																											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

RSAF Facility Renovations for F-16 and F-35



