

Activity ID	Activity Name	Orig. Dur.	Start	Finish	2024				2025				2026				2027									
					Jun	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M
<b>RSAF Facility Renovations for F-16 and F-35</b>					6-Sep-24																				31-Mar-27	
<b>Summary</b>					6-Sep-24																				31-Mar-27	
GEN-530	Submit Proposal	0	6-Sep-24*		◆ Submit Proposal																					
GEN-540	90 days to review all proposals and award	90	6-Sep-24	4-Dec-24	6-Sep-24 [Red Bar] 4-Dec-24																					
GEN-490	NTP	0	5-Dec-24		◆ NTP																					
GEN-430	Design Duration	92	8-Jan-25	15-May-25	8-Jan-25 [Green Bar] 15-May-25																					
GEN-510	Obtain Permits	0	24-Jan-25		◆ Obtain Permits																					
GEN-520	Construction Start	0	24-Jan-25		◆ Construction Start																					
GEN-350	216 Bldg Duration	316	24-Jan-25	10-Apr-26	24-Jan-25 [Green Bar] 10-Apr-26																					
GEN-100	201 Bldg Duration	341	4-Apr-25	24-Jul-26	4-Apr-25 [Green Bar] 24-Jul-26																					
GEN-310	202 Bldg Duration	345	13-Jun-25	8-Oct-26	13-Jun-25 [Green Bar] 8-Oct-26																					
GEN-300	214 Bldg Duration	359	22-Aug-25	6-Jan-27	22-Aug-25 [Green Bar] 6-Jan-27																					
GEN-410	218 Bldg Duration	369	31-Oct-25	31-Mar-27	31-Oct-25 [Green Bar] 31-Mar-27																					
GEN-415	90 Days Window Prior to Final Completion	90	1-Jan-27	31-Mar-27	1-Jan-27 [Red Bar] 31-Mar-27																					
GEN-290	Demobilize	16	10-Mar-27	31-Mar-27	10-Mar-27 [Red Bar] 31-Mar-27																					
GEN-500	Project Complete	0		31-Mar-27	◆ Project Complete																					
<b>Construction Milestones</b>					12-Dec-24																				31-Mar-27	
<b>Turnovers</b>					12-Dec-24																				31-Mar-27	
GM-1000	Mobilization	0	12-Dec-24		◆ Mobilization																					
GM-1080	216 Bldg Complete - 216 Bldg.	0		10-Apr-26	◆ 216 Bldg Complete - 216 Bldg.																					
GM-1130	201 Bldg Complete - 201 Bldg.:	0		24-Jul-26	◆ 201 Bldg Complete - 201 Bldg.:																					
GM-1160	202 Bldg Complete - 202 Bldg.	0		8-Oct-26	◆ 202 Bldg Complete - 202 Bldg.																					
GM-1170	214 Bldg - 214 Bldg.:	0		6-Jan-27	◆ 214 Bldg - 214 Bldg.:																					
GM-1180	Demobilization Complete:	0		31-Mar-27	◆ Demobilization Complete:																					
GM-1050	218 Bldg Complete - 218 Bldg	0		31-Mar-27	◆ 218 Bldg Complete - 218 Bldg																					
<b>Preconstruction</b>					5-Dec-24																				26-Nov-26	
Project Administrative Meetings					11-Dec-24																				26-Nov-26	
Permits					5-Dec-24																				23-Jan-25	
Architect - Design					5-Dec-24																				30-Aug-25	
General Design					5-Dec-24																				24-Dec-24	
216 Building					5-Dec-24																				22-Apr-25	
201 Building					8-Jan-25																				15-May-25	
202 Building					2-Feb-25																				31-May-25	
214 Building					4-Mar-25																				30-Aug-25	
218 Building					3-Apr-25																				5-Aug-25	
Submittals/Procurement					18-Feb-25																				16-Oct-25	
216 Building					18-Feb-25																				23-Jun-25	
Roof System					19-Feb-25																				21-Apr-25	
Mech. Units					19-Feb-25																				12-Jun-25	
Fire Sprinkler System					19-Feb-25																				12-Jun-25	
Doors & Windows					18-Feb-25																				15-May-25	
Electrical					19-Feb-25																				23-Jun-25	
201 Building					18-Mar-25																				20-Aug-25	
SSMR					19-Mar-25																				19-May-25	
Mech. Units					18-Apr-25																				8-Aug-25	
Fire Sprinkler System					18-Apr-25																				8-Aug-25	
Doors & Windows					18-Mar-25																				12-Jun-25	

█ Remaining Level of Effort   
 █ Actual Work   
 █ Critical Remaining Work  
█ Actual Level of Effort   
 █ Remaining Work   
 ◆ Milestone

RSAF Facility Renovations for F-16 and F-35







