



Samson Solar O&M 2 Construction Schedule 01.03.2025

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	% Complete	Gantt Chart											
								Dec	Qtr 1, 2026			Qtr 2, 2026			Qtr 3, 2026			Qtr 4, 2026	
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
59	→	Interior Framing (Wood Framing Continued) - Invenergy/AEP/3rd Party Inspection	10 days	Mon 5/11/26	Fri 5/22/26	50	0%	<b>Interior Framing (Wood Framing Continued) - Invenergy/AEP/3rd Party Inspection</b> 5/11 - 5/22											
60	→	HM Frame Install	10 days	Mon 6/22/26	Fri 7/3/26	59FS+20 days	0%	<b>HM Frame Install</b> 6/22 - 7/3											
61	→	In wall MEP Rough-in	11 days	Mon 5/18/26	Mon 6/1/26	59FS-5 days	0%	<b>In wall MEP Rough-in</b> 5/18 - 6/1											
62	→	Gyp Board	15 days	Tue 5/26/26	Mon 6/15/26	61FS-5 days	0%	<b>Gyp Board</b> 5/26 - 6/15											
63	→	Tape/Texture/Paint	15 days	Mon 6/15/26	Fri 7/3/26	62FS-3 days,55	0%	<b>Tape/Texture/Paint</b> 6/15 - 7/3											
64	→	Acoustic Ceiling	10 days	Mon 7/6/26	Fri 7/17/26	63,58,60	0%	<b>Acoustic Ceiling</b> 7/6 - 7/17											
65	→	MEP Top out	16 days	Mon 7/20/26	Mon 8/10/26	64	0%	<b>MEP Top out</b> 7/20 - 8/10											
66	→	Flooring	16 days	Mon 7/20/26	Mon 8/10/26	64	0%	<b>Flooring</b> 7/20 - 8/10											
67	→	Millwork	10 days	Mon 7/27/26	Fri 8/7/26	64FS+5 days	0%	<b>Millwork</b> 7/27 - 8/7											
68	→	Toilet Accessories & Partitions	5 days	Tue 8/11/26	Mon 8/17/26	66	0%	<b>Toilet Accessories &amp; Partitions</b> 8/11 - 8/17											
69	→	Misc Owner Items - Lockers and Appliances	5 days	Tue 8/11/26	Mon 8/17/26	66	0%	<b>Misc Owner Items - Lockers and Appliances</b> 8/11 - 8/17											
70	→	Final Paint	6 days	Tue 8/11/26	Tue 8/18/26	66,67	0%	<b>Final Paint</b> 8/11 - 8/18											
71	→	Final Clean	3 days	Wed 8/19/26	Fri 8/21/26	70	0%	<b>Final Clean</b> 8/19 - 8/21											
72	→	Substantial Completion	0 days	Fri 8/28/26	Fri 8/28/26	71FS+5 days	0%	<b>Substantial Completion</b> 8/28											
73	→	Punchlist/Final Completion	0 days	Thu 9/17/26	Thu 9/17/26	72FS+14 days	0%	<b>Punchlist/Final Completion</b> 9/17											
74	→	<b>Site Work Continued</b>	<b>84 days</b>	<b>Thu 4/16/26</b>	<b>Tue 8/11/26</b>		<b>0%</b>	<b>Site Work Continued</b> 4/16 - 8/11											
75	→	Gravel Laydown Yard	20 days	Thu 4/16/26	Wed 5/13/26	40	0%	<b>Gravel Laydown Yard</b> 4/16 - 5/13											
76	→	Water Well/Service to building	10 days	Thu 5/14/26	Wed 5/27/26	75	0%	<b>Water Well/Service to building</b> 5/14 - 5/27											
77	→	Site Fencing	20 days	Thu 5/28/26	Wed 6/24/26	76	0%	<b>Site Fencing</b> 5/28 - 6/24											
78	→	Concrete Paving - Invenergy/AEP/3rd Party Inspection	20 days	Thu 6/11/26	Wed 7/8/26	75FS+20 days	0%	<b>Concrete Paving - Invenergy/AEP/3rd Party Inspection</b> 6/11 - 7/8											
79	→	Septic System	10 days	Mon 6/15/26	Fri 6/26/26	76,55	0%	<b>Septic System</b> 6/15 - 6/26											
80	→	Oil Storage Pad - Invenergy/AEP/3rd Party Inspection	10 days	Thu 6/25/26	Wed 7/8/26	77	0%	<b>Oil Storage Pad - Invenergy/AEP/3rd Party Inspection</b> 6/25 - 7/8											
81	→	Oil Storage PEMB Delivery	1 day	Thu 7/9/26	Thu 7/9/26	80	0%	<b>Oil Storage PEMB Delivery</b> 7/9 - 7/9											
82	→	Oil Storage PEMB Erection	10 days	Fri 7/10/26	Thu 7/23/26	81	0%	<b>Oil Storage PEMB Erection</b> 7/10 - 7/23											
83	→	Final Grading and Agg Base at Laydown Yard	11 days	Thu 7/9/26	Thu 7/23/26	80	0%	<b>Final Grading and Agg Base at Laydown Yard</b> 7/9 - 7/23											
84	→	Landscaping	9 days	Thu 7/30/26	Tue 8/11/26	78FS+15 days	0%	<b>Landscaping</b> 7/30 - 8/11											