

Activity ID		Activity Name	Orig Dur	Start	Finish	2026												2027												2028												2029									
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	
F-35 Special Access Program Facility			701	20-Feb-26	28-Nov-28																																														
Project Milestones			701	20-Feb-26	28-Nov-28																																														
Pre-Con Milestones			1013	20-Feb-26	28-Nov-28																																														
A8220	Submit Proposal	0	20-Feb-26		◆ Submit Proposal																																														
A8230	Review Proposal	102	20-Feb-26	01-Jun-26	■ Review Proposal																																														
A1010	Contract Award Date	0		01-Jun-26	◆ Contract Award Date																																														
A8240	Notice to Proceed	0		01-Jun-26	◆ Notice to Proceed																																														
A1080	Contract Duration (CCD November 28th, 2028)	911	02-Jun-26	28-Nov-28	■ Contract Duration (CCD November 28th, 2028)																																														
A1030	Pre-Construction Meeting	0		06-Jun-26	◆ Pre-Construction Meeting																																														
A1020	Post Award Meeting / MUM	0		11-Jun-26	◆ Post Award Meeting / MUM																																														
Construction Milestones			514	16-Nov-26	28-Nov-28																																														
A7530	Start Sitework SAPF Building	0	16-Nov-26		◆ Start Sitework SAPF Building																																														
A7540	Foundations Complete	0		06-Oct-27	◆ Foundations Complete																																														
A7560	Envelope Complete	0		22-Mar-28	◆ Envelope Complete																																														
A7550	SOG Complete	0		02-May-28	◆ SOG Complete																																														
A7570	Conditioned Air Complete	0		03-Jul-28	◆ Conditioned Air Complete																																														
A1070	Redzone Meeting Complete	0		01-Aug-28	◆ Redzone Meeting Complete																																														
A7660	Commississioning Complete	0		27-Oct-28	◆ Commississioning Complete																																														
A7580	Construction Complete	0		28-Nov-28	◆ Construction Complete																																														
Permits			60	02-Jun-26	31-Jul-26																																														
A1090	Payment and Performance Bond	10	02-Jun-26	11-Jun-26	■ Payment and Performance Bond																																														
A1150	Obtain State NOI Permit	20	02-Jun-26	21-Jun-26	■ Obtain State NOI Permit																																														
A1100	Submit SWPPP	16	12-Jun-26	27-Jun-26	■ Submit SWPPP																																														
A1110	Submit Dig Permit	10	28-Jun-26	07-Jul-26	■ Submit Dig Permit																																														
A1130	Gov Review/Approve SWPPP	30	28-Jun-26	27-Jul-26	■ Gov Review/Approve SWPPP																																														
A1120	Gov Review/Approve Dig Permit	15	08-Jul-26	22-Jul-26	■ Gov Review/Approve Dig Permit																																														
A1140	Obtain FAA Permit	0		31-Jul-26	◆ Obtain FAA Permit																																														
Bid Options			540	02-Jun-26	23-Nov-27																																														
A7590	Award Bid Option -01 POV Parking	90	02-Jun-26	30-Aug-26	■ Award Bid Option -01 POV Parking																																														
A7600	Award Bid Option -02 Temp Fence	90	02-Jun-26	30-Aug-26	■ Award Bid Option -02 Temp Fence																																														
A7610	Award Bid Option -03 Base Access Turnstile	90	02-Jun-26	30-Aug-26	■ Award Bid Option -03 Base Access Turnstile																																														
A8400	Award Bid Option -04 FF&E	540	02-Jun-26	23-Nov-27	■ Award Bid Option -04 FF&E																																														
A8410	Award Bid Option -05 AV Equipment	540	02-Jun-26	23-Nov-27	■ Award Bid Option -05 AV Equipment																																														
Preconstruction			716	07-Jun-26	22-May-28																																														
Submittals & Review			566	07-Jun-26	24-Dec-27																																														
General Requirements			116	07-Jun-26	30-Sep-26																																														
A7320	Submit Contractor Site Plan	5	07-Jun-26	11-Jun-26	■ Submit Contractor Site Plan																																														
A7230	Submit APP Plan	10	12-Jun-26	21-Jun-26	■ Submit APP Plan																																														
A7270	Submit Contract Schedule	30	12-Jun-26	11-Jul-26	■ Submit Contract Schedule																																														
A7290	Submit Installation Plan	5	12-Jun-26	16-Jun-26	■ Submit Installation Plan																																														
A7300	Gov Review/Approve Installation Plan	5	17-Jun-26	21-Jun-26	■ Gov Review/Approve Installation Plan																																														
A7240	Gov Review/Approve APP Plan	30	22-Jun-26	21-Jul-26	■ Gov Review/Approve APP Plan																																														
A7250	Submit QC Plan	10	22-Jun-26	01-Jul-26	■ Submit QC Plan																																														
A7260	Gov Review/Approve QC Plan	30	02-Jul-26	31-Jul-26	■ Gov Review/Approve QC Plan																																														
A7280	Gov Review/Approve Contract Schedule	30	12-Jul-26	10-Aug-26	■ Gov Review/Approve Contract Schedule																																														

Activity ID	Activity Name	Orig Dur	Start	Finish	2026												2027												2028												2029											
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct			
A8190	Submit FAA Form 7460-1	1	01-Aug-26	01-Aug-26																																																
A8210	Gov Review/Approval of FAA Form 7460-1	60	02-Aug-26	30-Sep-26																																																
Division 2- Existing Conditions		40	08-Jul-26	16-Aug-26																																																
A1170	Submit Demo Plan	10	08-Jul-26	17-Jul-26																																																
A1180	Submit Utility Line Demo Plan/Outage Request	10	08-Jul-26	17-Jul-26																																																
A1160	Gov Review/Approve Demo Plan	30	18-Jul-26	16-Aug-26																																																
A1190	Gov Review/App Utility Line Demo Plan/Outage Request	30	18-Jul-26	16-Aug-26																																																
Division 3- Concrete		56	11-Jul-26	04-Sep-26																																																
A1200	Submit Concrete Mix and Data	15	11-Jul-26	25-Jul-26																																																
A1220	Submit Rebar Shop Drawings	15	22-Jul-26	05-Aug-26																																																
A1210	Gov Review/ Approve Concrete Mix and Data	30	26-Jul-26	24-Aug-26																																																
A1230	Gov Review/ Approve Rebar Shop Drawings	30	06-Aug-26	04-Sep-26																																																
Division 4- Masonry		50	06-Aug-26	24-Sep-26																																																
A1250	Submit Masonry Samples	15	06-Aug-26	20-Aug-26																																																
A1270	Submit Masonry Shop Drawings	15	11-Aug-26	25-Aug-26																																																
A1260	Gov Review/ Approve Masonry Samples	30	21-Aug-26	19-Sep-26																																																
A1280	Gov Review/ Approve Masonry Shop Drawings	30	26-Aug-26	24-Sep-26																																																
Division 5- Metals		46	25-Aug-26	09-Oct-26																																																
A1320	Submit Metal Framing Shop Drawings	15	25-Aug-26	08-Sep-26																																																
A1300	Submit Structural Steel Shop Drawings	15	26-Aug-26	09-Sep-26																																																
A1330	Gov Review/ Approve Metal Framing Shop Drawings	30	09-Sep-26	08-Oct-26																																																
A1310	Gov Review/ Approve Steel Shop Drawings	30	10-Sep-26	09-Oct-26																																																
Division 6- Wood,Plastics, & Composites		105	17-Feb-27	01-Jun-27																																																
A1290	Submit Millwork/Countertops	75	17-Feb-27	02-May-27																																																
A1340	Gov Review/Approve Millwork/Countertops	30	03-May-27	01-Jun-27																																																
Division 7- Thermal and Moisture Protection		75	01-Sep-26	14-Nov-26																																																
A1350	Submit Roofing System	15	01-Sep-26	15-Sep-26																																																
A1360	Gov Review/ Approve Roofing System	30	16-Sep-26	15-Oct-26																																																
A1390	Submit Metal Wall Panels	15	16-Sep-26	30-Sep-26																																																
A1370	Submit Air Barrier System	15	01-Oct-26	15-Oct-26																																																

[illegible]

Activity ID	Activity Name	Orig Dur	Start	Finish	2026												2027												2028												2029											
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct			
Division 27 - Communications		441	10-Oct-26	24-Dec-27																																																
A1870	Submit Telecommunications	15	10-Oct-26	24-Oct-26																																																
A1880	Gov Review/Approve Telecommunications	30	25-Oct-26	23-Nov-26																																																
A1890	Submit A/V Package	1	24-Nov-27	24-Nov-27																																																
A1900	Gov Review/Approve A/V Package	30	25-Nov-27	24-Dec-27																																																
Division 28- Electronic Safety & Security		45	05-Sep-26	19-Oct-26																																																
A1930	Submit Fire Alarm Shop Drawings	15	05-Sep-26	19-Sep-26																																																
A1940	Gov Review/Approve A/V Package	30	20-Sep-26	19-Oct-26																																																
Division 31- Earthwork		35	08-Jul-26	11-Aug-26																																																
A2430	Submit Earthwork	5	08-Jul-26	12-Jul-26																																																
A8250	Gov Review/Approve Earthwork	30	13-Jul-26	11-Aug-26																																																
Division 32- Exterior Improvements		65	12-Aug-26	15-Oct-26																																																
A2270	Submit Base Course	5	12-Aug-26	16-Aug-26																																																
A8260	Submit Aspahlt Mix	15	17-Aug-26	31-Aug-26																																																
A8320	Gov Review/Approve Base Course	30	17-Aug-26	15-Sep-26																																																
A8270	Submit Fencing	5	01-Sep-26	05-Sep-26																																																
A8330	Gov Review/Approve Asphalt Mix	30	01-Sep-26	30-Sep-26																																																
A8280	Submit Striping	5	06-Sep-26	10-Sep-26																																																
A8340	Gov Review/Approve Fencing	30	06-Sep-26	05-Oct-26																																																
A8290	Submit Landscaping	5	11-Sep-26	15-Sep-26																																																
A8350	Gov Review/Approve Striping	30	11-Sep-26	10-Oct-26																																																
A8360	Gov Review/Approve Landscaping	30	16-Sep-26	15-Oct-26																																																
Division 33 Utilities		54	13-Jul-26	04-Sep-26																																																
A8300	Submit Sanitary	5	13-Jul-26	17-Jul-26																																																
A8310	Submit UG Electrical	5	18-Jul-26	22-Jul-26																																																
A8380	Gov Review/Approve Sanitary	30	18-Jul-26	16-Aug-26																																																
A8390	Gov Review/Approve UG Electrical	30	23-Jul-26	21-Aug-26																																																
A2510	Submit Storwmwater	5	01-Aug-26	05-Aug-26																																																
A8370	Gov Review/Approve Stormwater	30	06-Aug-26	04-Sep-26																																																
Procurement		637	25-Aug-26	22-May-28																																																
Division 3- Concrete		25	05-Sep-26	29-Sep-26																																																
A1950	Rebar Procurement	25	05-Sep-26	29-Sep-26																																																
Division 4- Masonry		90	25-Sep-26	23-Dec-26																																																
A1960	Masonry Procurement	90	25-Sep-26	23-Dec-26																																																
Division 5- Metals		60	09-Oct-26	07-Dec-26																																																
A1980	Metla Framing Procurement	60	09-Oct-26	07-Dec-26																																																
A1970	Strucutural Steel Procurement	50	10-Oct-26	28-Nov-26																																																
Division 6- Wood,Plastics,& Composites		40	02-Jun-27	11-Jul-27																																																
A2000	Millwork/Countertrop Procurement	40	02-Jun-27	11-Jul-27																																																
Division 7- Thermal and Moisture Protection		75	16-Oct-26	29-Dec-26																																																
A2020	Roof Procurement	60	16-Oct-26	14-Dec-26																																																
A2010	Metal Panel Procurement	60	31-Oct-26	29-Dec-26																																																
A2030	Air Barrier Procurement	20	15-Nov-26	04-Dec-26																																																
Division 8- Openings		90	01-Oct-26	29-Dec-26																																																
A2070	Overhead Colling Door Procurement	30	01-Oct-26	30-Oct-26																																																

Project ID: Ebbing SAPF
Data Date: 20-Feb-26
Run Date: 19-Feb-26
Page: 4 of 16

-  Remaining Level of Effort  Milestone
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining Work

F-35 Special Access Program Facility

**Overall Project Schedule



Activity ID	Activity Name	Orig Dur	Start	Finish	2026												2027												2028												2029												
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct				
Phase 1 - SAPF	A2490	Cut & Make Existing Utilities	3	06-Aug-26	10-Aug-26	Cut & Make Existing Utilities																																															
	A2440	Install New Ultities - Electrical	12	11-Aug-26	26-Aug-26	Install New Ultities - Electrical																																															
	A2570	Install Temporary Secuirty Fencing	5	11-Aug-26	17-Aug-26	Install Temporary Security Fencing																																															
	A8600	Overexcavation & Fill of North Loop	15	18-Aug-26	08-Sep-26	Overexcavation & Fill of North Loop																																															
	A8000	Install New Ultities - Communications	12	27-Aug-26	14-Sep-26	Install New Ultities - Communications																																															
	A8010	Install New Ultities - Storm Water	12	15-Sep-26	02-Oct-26	Install New Ultities - Storm Water																																															
	A2450	Conctruct Access Turnstile (Bid Option)	20	05-Oct-26	03-Nov-26	Conctruct Access Turnstile (Bid Option)																																															
	A2470	Road Grading	7	05-Oct-26	15-Oct-26	Road Grading																																															
	A2460	Install Curb and Gutter North Loop	7	16-Oct-26	26-Oct-26	Install Curb and Gutter North Loop																																															
	A8430	POV Parking Lot Grading (Bid Option)	15	16-Oct-26	05-Nov-26	POV Parking Lot Grading (Bid Option)																																															
	A2480	Install New Asphalt Paving North Loop	7	27-Oct-26	04-Nov-26	Install New Asphalt Paving North Loop																																															
	A8420	Install North Sidewalk	8	27-Oct-26	05-Nov-26	Install North Sidewalk																																															
	A8440	POV Parking Base Course (Bid Option)	12	09-Nov-26	01-Dec-26	POV Parking Base Course (Bid Option)																																															
	A8610	UG Electrical For Light Poles (BID Option)	15	09-Nov-26	07-Dec-26	UG Electrical For Light Poles (BID Option)																																															
	A8450	Install Curb and Gutter POV Parking (Bid Option)	6	02-Dec-26	11-Dec-26	Install Curb and Gutter POV Parking (Bid Option)																																															
	A8620	Install Light Pole Bases and Poles (Bid Option)	12	09-Dec-26	05-Jan-27	Install Light Pole Bases and Poles (Bid Option)																																															
	A8460	Install New Asphalt Paving POV Parking (BID Option)	7	14-Dec-26	29-Dec-26	Install New Asphalt Paving POV Parking (BID Option)																																															
	Demo		31	09-Nov-26	14-Jan-27																																																
	Demo		31	09-Nov-26	14-Jan-27																																																
	A8550	Clear & Grubb	3	09-Nov-26	12-Nov-26	Clear & Grubb																																															
A8560	Demo Concrete Walks	4	16-Nov-26	23-Nov-26	Demo Concrete Walks																																																
A8570	Demo Light Poles & Foundations	4	24-Nov-26	30-Nov-26	Demo Light Poles & Foundations																																																
A8580	Demo Asphalt Paving	10	01-Dec-26	17-Dec-26	Demo Asphalt Paving																																																
A8590	Demo UG Power Lines	10	18-Dec-26	14-Jan-27	Demo UG Power Lines																																																
Phase 2- SAPF		570	27-Aug-26	28-Nov-28																																																	
Sitework		5	18-Dec-26	30-Dec-26																																																	
Site Prep		5	18-Dec-26	30-Dec-26																																																	
A7350	Initial Rough Site Grading	5	18-Dec-26	30-Dec-26	Initial Rough Site Grading																																																
Utilities		100	05-Jan-27	15-Jul-27																																																	
Site Sanitary		25	05-Jan-27	02-Mar-27																																																	
A2660	Sanitary Forcemain	15	05-Jan-27	08-Feb-27	Sanitary Forcemain																																																
A2680	Sanitary Piping and Pump Install	10	09-Feb-27	02-Mar-27	Sanitary Piping and Pump Install																																																
Stormwater		25	09-Feb-27	31-Mar-27																																																	
A2620	Install Storm Lines	15	09-Feb-27	12-Mar-27	Install Storm Lines																																																
A2640	Install Storm Drain Inlets/Manholes	10	15-Mar-27	31-Mar-27	Install Storm Drain Inlets/Manholes																																																
Site Water		20	09-Feb-27	22-Mar-27																																																	
A8630	Install Water Lines	20	09-Feb-27	22-Mar-27	Install Water Lines																																																
Site Grading		21	05-Jan-27	23-Feb-27																																																	
A2580	Over Excavation Site	16	05-Jan-27	09-Feb-27	Over Excavation Site																																																
A9410	Fine Grading	5	12-Feb-27	23-Feb-27	Fine Grading																																																
Site Electrical		60	01-Apr-27	15-Jul-27																																																	
A2690	Electrical Ductbank - Primary	15	01-Apr-27	27-Apr-27	Electrical Ductbank - Primary																																																
A2700	Eleectrical Ductbank - Secondary	15	29-Apr-27	24-May-27	Electrical Ductbank - Secondary																																																
A2710	Communication Ductbank	10	25-May-27	11-Jun-27	Communication Ductbank																																																
A2720	F/R/P Transformer Pad	5	25-May-27	03-Jun-27	F/R/P Transformer Pad																																																

Project ID: Ebbing SAPF
Data Date: 20-Feb-26
Run Date: 19-Feb-26
Page: 6 of 16

 Remaining Level of Effort  Milestone
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining Work

F-35 Special Access Program Facility

**Overall Project Schedule



[illegible]

[illegible]

Activity ID	Activity Name	Orig Dur	Start	Finish	2026												2027												2028												2029											
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct			
Area A		20	14-Sep-27	15-Oct-27																																																
A3730	Install Roof Joists - A	10	14-Sep-27	29-Sep-27	Install Roof Joists - A																																															
A3740	Deck and Detail Roof Joists - A	10	30-Sep-27	15-Oct-27	Deck and Detail Roof Joists - A																																															
Area B		20	07-Oct-27	05-Nov-27																																																
A3760	Install Roof Joists - B	10	07-Oct-27	22-Oct-27	Install Roof Joists -B																																															
A3770	DeckAnd Detail Roof Joists - B	10	25-Oct-27	05-Nov-27	DeckAnd Detail Roof Joists - B																																															
Area C		20	12-Nov-27	27-Dec-27																																																
A3790	Install Roof Joists - C	7	12-Nov-27	24-Nov-27	Install Roof Joists - C																																															
A3800	DeckAnd Detail Roof Joists - C	10	29-Nov-27	20-Dec-27	DeckAnd Detail Roof Joists - C																																															
A8050	Govt Inspection of Tempest Requirements at Roof -C	3	22-Dec-27	27-Dec-27	Govt Inspection of Tempest Requirements at Roof -C																																															
Metal Framing		37	14-Sep-27	09-Nov-27																																																
Area A		20	14-Sep-27	15-Oct-27																																																
A8950	Exterior Metal Wall Framing - A	20	14-Sep-27	15-Oct-27	Exterior Metal Wall Framing - A																																															
Area B		14	18-Oct-27	04-Nov-27																																																
A8960	Exterior Metal Wall Framing - B	14	18-Oct-27	04-Nov-27	Exterior Metal Wall Framing - B																																															
Area C		3	05-Nov-27	09-Nov-27																																																
A8970	Exterior Metal Wall Framing - C	3	05-Nov-27	09-Nov-27	Exterior Metal Wall Framing - C																																															
Envelope		85	18-Oct-27	04-Apr-28																																																
North Elevation		53	18-Oct-27	01-Feb-28																																																
A3860	Install Windows - North	13	18-Oct-27	03-Nov-27	Install Windows -North																																															
A3840	Brick Veneer - North	15	04-Nov-27	02-Dec-27	Brick Veneer - North																																															
A3870	Install Insulated Metal Wall Panels - North	10	06-Dec-27	27-Dec-27	Install Insulated Metal Wall Panels - North																																															
A8980	Install Curtain Walls - North	10	28-Dec-27	20-Jan-28	Install Curtain Walls - North																																															
A3850	Install Doors - North	5	24-Jan-28	01-Feb-28	Install Doors - North																																															
A8990	Install Louvers - North	5	24-Jan-28	01-Feb-28	Install Louvers - North																																															
South Elevation		30	06-Dec-27	09-Feb-28																																																
A3910	Install Brick Veneer - South	15	06-Dec-27	06-Jan-28	Install Brick Veneer - South																																															
A3900	Install Curtain Walls - South	10	10-Jan-28	01-Feb-28	Install Curtain Walls - South																																															
A3880	Install Doors - South	1	02-Feb-28	02-Feb-28	Install Doors - South																																															
A3890	Install Louvers - South	5	02-Feb-28	09-Feb-28	Install Louvers -South																																															
East Elevation		65	04-Nov-27	21-Mar-28																																																
A9010	Install Windows - East	8	04-Nov-27	17-Nov-27	Install Windows - East																																															
A9000	Install Brick Veneer - East	15	10-Jan-28	09-Feb-28	Install Brick Veneer - East																																															
A3940	Install Insulated Metal Wall Panels - East	10	10-Feb-28	02-Mar-28	Install Insulated Metal Wall Panels - East																																															
A3930	Install Curtain Walls - East	5	06-Mar-28	13-Mar-28	Install Curtain Walls - East																																															
A3920	Install Doors - East	5	14-Mar-28	21-Mar-28	Install Doors -East																																															
West Elevation		64	18-Nov-27	04-Apr-28																																																
A3990	Install Windows - West	13	18-Nov-27	16-Dec-27	Install Windows - West																																															
A3980	Install Brick Veneer - West	15	10-Jan-28	09-Feb-28	Install Brick Veneer - West																																															
A3970	Install Curtain Wall System - West	10	10-Feb-28	02-Mar-28	Install Curtain Wall System - West																																															
A3950	Install ladder - West	1	06-Mar-28	06-Mar-28	Install ladder - West																																															
A3960	Install Doors - West	2	22-Mar-28	23-Mar-28	Install Doors - West																																															
A9020	Install Louvers - West	5	27-Mar-28	04-Apr-28	Install Louvers - West																																															
Roofing		79	18-Oct-27	22-Mar-28																																																
Area A		20	18-Oct-27	15-Nov-27																																																

Project ID: Ebbing SAPF
Data Date: 20-Feb-26
Run Date: 19-Feb-26
Page: 9 of 16


 Remaining Level of Effort ♦ Milestone
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining Work

F-35 Special Access Program Facility

**Overall Project Schedule



[illegible]

Project ID: Ebbing SAPF Data Date: 20-Feb-26 Run Date: 19-Feb-26 Page: 12 of 16	Remaining Level of Effort ◆ ◆ Milestone Actual Level of Effort Actual Work Remaining Work Critical Remaining Work	F-35 Special Access Program Facility **Overall Project Schedule	
--	---	--	---

[illegible]

[illegible]

Project ID: Ebbing SAPF
Data Date: 20-Feb-26
Run Date: 19-Feb-26
Page: 14 of 16

 Remaining Level of Effort ◆ ◆ Milestone
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining Work

F-35 Special Access Program Facility

**Overall Project Schedule



Activity ID	Activity Name	Orig Dur	Start	Finish	2026												2027												2028												2029											
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct															
A7020	DALT Field Work - Secure Area	3	03-Jul-28	06-Jul-28	DALT Field Work - Secure Area																																															
A7050	DALT Field Acceptance Testing - Secure Area	2	07-Jul-28	10-Jul-28	DALT Field Acceptance Testing - Secure Area																																															
TAB		37	11-Jul-28	30-Aug-28																																																
A7120	Season 1 TAB Field Work - Secure Area	5	11-Jul-28	17-Jul-28	Season 1 TAB Field Work - Secure Area																																															
A7150	Season 1 TAB Field Work - Unsecure Area	5	11-Jul-28	17-Jul-28	Season 1 TAB Field Work - Unsecure Area																																															
A7140	Season 1 TAB Field Acceptance Testing - Secure Area	2	18-Jul-28	19-Jul-28	Season 1 TAB Field Acceptance Testing - Secure Area																																															
A7170	Season 1 TAB Field Acceptance Testing - Unsecure Area	2	18-Jul-28	19-Jul-28	Season 1 TAB Field Acceptance Testing - Unsecure Area																																															
A7130	Season 1 Certified Test Results Gov Review- Secure Area Area	30	20-Jul-28	30-Aug-28	Season 1 Certified Test Results Gov Review- Secure Area Area																																															
A7160	Season 1 Certified Test Results Gov Review- Unsecure Area	30	20-Jul-28	30-Aug-28	Season 1 Certified Test Results Gov Review- Unsecure Area																																															
PVT		57	18-Jul-28	05-Oct-28																																																
A7110	Gov Review/Approve Controls PVT Plan	20	18-Jul-28	14-Aug-28	Gov Review/Approve Controls PVT Plan																																															
A7070	Perfrom PVTs - Unsecure Area	5	31-Aug-28	07-Sep-28	Perform PVTs - Unsecure Area																																															
A7080	Perform PVTs - Secure Area	5	31-Aug-28	07-Sep-28	Perform PVTs - Secure Area																																															
A7090	Gov Review/Approve PVT Report - Unsecure Area	20	08-Sep-28	05-Oct-28	Gov Review/Approve PVT Report - Unsecure Area																																															
A7100	Gov Review/Approve PVT Report - Secure Area	20	08-Sep-28	05-Oct-28	Gov Review/Approve PVT Report - Secure Area																																															
FPTs		417	03-Mar-27	27-Oct-28																																																
A7190	QC Plumbing/Backflow Testing	3	03-Mar-27	05-Mar-27	QC Plumbing/Backflow Testing																																															
A7180	Electrical Apparatus Testing and Inspections	8	13-Jun-28	23-Jun-28	Electrical Apparatus Testing and Inspections																																															
A7630	Final Cx of All Plumbing Systems - Unsecure Area	8	29-Sep-28	11-Oct-28	Final Cx of All Plumbing Systems - Unsecure Area																																															
A7640	Final Cx of all Electrical Systems - Unsecure Area	8	29-Sep-28	11-Oct-28	Final Cx of all Electrical Systems - Unsecure Area																																															
A7650	Final Cx of All Mechanical Systems - Unsecure Area	8	29-Sep-28	11-Oct-28	Final Cx of All Mechanical Systems - Unsecure Area																																															
A7200	Final Cx of All Plumbing Systems - Secure Area	15	06-Oct-28	27-Oct-28	Final Cx of All Plumbing Systems - Secure Area																																															
A7210	Final Cx of all Electrical Systems - Secure Area	15	06-Oct-28	27-Oct-28	Final Cx of all Electrical Systems - Secure Area																																															
A7220	Final Cx of All Mechanical Systems - Secure Area	15	06-Oct-28	27-Oct-28	Final Cx of All Mechanical Systems - Secure Area																																															
Security ICD 705		40	14-Sep-28	09-Nov-28																																																
A8110	Perform STC Testing - Secure Area	1	14-Sep-28	14-Sep-28	Perform STC Testing - Secure Area																																															
A8120	Submit STC Test Report - Secure Area	5	15-Sep-28	21-Sep-28	Submit STC Test Report - Secure Area																																															
A8140	Perform RF Shielding Testing - Secure Area	5	15-Sep-28	21-Sep-28	Perform RF Shielding Testing - Secure Area																																															
A8130	Govt Review/Approve STC test Report - Secure Area	20	22-Sep-28	20-Oct-28	Govt Review/Approve STC test Report - Secure Area																																															
A8150	Submit RF Shielding Test Report - Secure Area	10	22-Sep-28	05-Oct-28	Submit RF Shielding Test Report - Secure Area																																															
A8160	Govt Review/Approve RF Shielding Test Report - Secure Area	20	06-Oct-28	03-Nov-28	Govt Review/Approve RF Shielding Test Report - Secure Area																																															
A8170	Tempest Accreditation Inspection - Secure Area	4	06-Nov-28	09-Nov-28	Tempest Accreditation Inspection - Secure Area																																															
A8180	CTTA Prefinal Inspeaction - Secure Area	0	09-Nov-28	09-Nov-28	CTTA Prefinal Inspeaction - Secure Area																																															
Closeout		115	15-Jun-28	28-Nov-28																																																
Training & Administration		112	15-Jun-28	23-Nov-28																																																
A6870	Submit O & M Manuals	25	15-Jun-28	09-Jul-28	Submit O & M Manuals																																															
A6880	Govt Review/Approve O & M Manuals	30	15-Jul-28	13-Aug-28	Govt Review/Approve O & M Manuals																																															
A6910	Submit Warranties/Managment Plan	20	25-Aug-28	13-Sep-28	Submit Warrantes/Managment Plan																																															
A6920	Govt Review/Approve Warranties/Managment Plan	30	14-Sep-28	13-Oct-28	Govt Review/Approve Warranties/Managment Plan																																															
A7680	Hold Owner Trainings	15	14-Sep-28	04-Oct-28	Hold Owner Trainings																																															
A6890	Submit As Built Drawings	20	05-Oct-28	24-Oct-28	Submit As Built Drawings																																															
A6930	Submit 1354	20	05-Oct-28	24-Oct-28	Submit 1354																																															
A7670	Hold Warranty Conference	0		13-Oct-28	Hold Warranty Conference																																															
A6900	Govt Review/Approve As Builts	30	25-Oct-28	23-Nov-28	Govt Review/Approve As Builts																																															
A6940	Govt Review/Approve 1354	30	25-Oct-28	23-Nov-28	Govt Review/Approve 1354																																															

Activity ID	Activity Name	Orig Dur	Start	Finish	2026												2027												2028												2029											
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct			