

Activity ID	Activity Name	Remaining Duration	Start	Finish	2026												2027												2028					
					A	S	Oct	N	D	J	F	M	Apr	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	J
<b>Clinton Sustainable Energy District- Level 2</b>					30-Jun-27, Clinton Sustainable Energy District- Level 2																													
<b>Executive Summary</b>					30-Jun-27, Executive Summary																													
A1010	Notice to Proceed	0	30-Jun-25 A	30-Jun-27																														
498	Project Substantial Completion	0		30-Jun-27*	◆																													
<b>At-Risk Milestones</b>					14-Jan-27, At-Risk Milestones																													
A1800	HPCH Released	0	13-Dec-24 A																															
A1810	Early Procurement Solar Panels Released	0	14-Dec-24 A																															
A1110	Design Team Site Survey	0	15-Jan-25 A	15-Jan-25 A																														
A1850	Solar Lease Finalized	0	27-Jan-25 A	07-Feb-25 A																														
A1860	Solar One Lines Development	0	03-Feb-25 A	21-Feb-25 A	Development																													
A1880	Early Released Panels - Fab & Deliver	0	16-Dec-24 A	24-Feb-25 A	Panels - Fab & Deliver																													
A1840	Controls Pricing Due from Powers	0	07-Feb-25 A	10-Mar-25 A	Due from Powers																													
A1630	HPCH - Fab & Deliver	0	16-Dec-24 A	01-Apr-25 A	Deliver																													
A1870	Develop Generator One Lines & Conceptual Set	0	10-Feb-25 A	11-Apr-25 A	Generator One Lines & Conceptual Set																													
A1990	Heifer Site Survey	0	15-Apr-25 A	15-Apr-25 A	Survey																													
A1090	Develop SD Narrative	0	24-Jun-24 A	31-Jul-25 A	Develop SD Narrative																													
A1100	Approve SD Narrative	5	02-Sep-25	08-Sep-25	Approve SD Narrative																													
A2000	Chill Water Complete	0		14-Jan-27	◆																													
<b>Design</b>					26-Nov-25, Design																													
<b>Lighting</b>					31-Oct-25, Lighting																													
A1890	Lighting Solutions Design	44	30-Jun-25 A	31-Oct-25	Lighting Solutions Design																													
<b>MEP</b>					26-Nov-25, MEP																													
A1050	50% DD Drawings	0	30-Jun-25 A	22-Aug-25 A	50% DD Drawings																													
A1030	Price 50% DD	11	05-Sep-25	19-Sep-25	Price 50% DD																													
A1040	90% Drawings	20	22-Sep-25	17-Oct-25	90% Drawings																													
A1020	Price 90%	10	20-Oct-25	31-Oct-25	Price 90%																													
A2010	100% Drawings	10	03-Nov-25	14-Nov-25	100% Drawings																													
A2020	Price 100%	8	17-Nov-25	26-Nov-25	Price 100%																													
<b>Solar Design</b>					26-Nov-25, Solar Design																													
A1570	Design - Civil, Structural, Electrical + survey	62	15-Aug-25 A	26-Nov-25	Design - Civil, Structural, Electrical + survey																													
<b>Permitting</b>					21-Sep-26, Permitting																													
A1200	Building Permit	30	17-Nov-25	02-Jan-26	Building Permit																													
A1690	EV Permit	40	03-Nov-25	06-Jan-26	EV Permit																													
A1700	MEP Permits	40	03-Nov-25	06-Jan-26	MEP Permits																													
A1970	Generator - Interconnection	250	22-Sep-25	21-Sep-26	Generator - Interconnection																													
<b>Procurement</b>					19-Jan-27, Procurement																													
<b>Sub Contractors</b>					16-Jan-26, Sub Contractors																													
<b>Mechanical / Electrical</b>					28-Oct-25, Mechanical / Electrical																													
A1190	Trade Partner RFP	15	22-Sep-25	10-Oct-25	Trade Partner RFP																													
A1180	Trade Partner NTP	10	13-Oct-25	24-Oct-25	Trade Partner NTP																													
A1170	Trade Partner Contract Release	2	27-Oct-25	28-Oct-25	Trade Partner Contract Release																													
<b>Controls</b>					16-Jan-26, Controls																													





