



OWNER FURNISHED CONTRACTOR INSTALLED EQUIPMENT

ISSUED DATE: 01/27/2026

Equipment	Qty
MV Distribution Gear	6
3300kW Generator	14
2000kW Generator	1
Tier 4 Emissions	0
3500 kVA XFMR	43
4000A LV Switchgear no UOB w MUOB	42
1000 kW UPS	0
500kW House UPS	2
200kW MUPS	36
1500A ATS (480V bypass-iso)	84
400A ATS (480V standard)	36
1600 A STS	0
XFER Inhibit Panel	TBD
1000 kVA PDU	144
350 Ton (nominal) Chillers	84
Admin Chillers	2
Fan Wall 500KW Data Hall	192
CRAH Electrical Rooms	100
2MW CDU	72