

Quality People. Building Solutions.

Comfort Systems USA (Arkansas), Inc. P.O. Box 16620 Little Rock, AR 72231 Phone 501-834-3320 Fax 501-834-5416

Date: 5/17/2024

Return Request: 5/27/2024

Project: CALS Main Library Renovations

Supplier: Airetech **Manufacturer:** N/A

Submittal: Testing, Adjusting, & Balancing

Submittal Number: 23 05 93-01

Drawing # and Installation: Mechanical Drawings

ARCHITECT

Polk Stanley Wilcox 801 South Spring St. Little Rock, AR 72201 501-378-0878

GENERAL CONTRACTOR

CDI 3000 Cantrell Rd. Little Rock, AR 72202 501-5666-4300

ENGINEER

Bernhard 1 Allied Drive, Bldg. 2, Suite 2600 Little Rock, AR 72202 501-666-6776

MECHANICAL SUBCONTRACTOR

Comfort Systems USA (Arkansas), Inc. 9924 Landers Rd. N. Little Rock, AR 72117 501-834-3320

| Notes: | | | |
|--------|--|--|--|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

CSUSA PROJECT NO. 23-8016

dpierce@comfortar.com



Submittal

Job: CALS Main Library

Renovation – Central Arkansas

Library System

Location: Little Rock, AR

Contractor: Comfort Systems USA (AR)

Items submitted: Air Balance

Submitted by: Elizabeth Amador 05/01/2024





CERTIFIED TEST, ADJUST, AND BALANCE REPORT

DATE

PROJECT

ARCHITECT

ENGINEER

HVAC CONTRACTOR

NEBB TAB FIRM

Airetech Corporation 7631 Northshore Place North Little Rock, Arkansas 72118

Certification Number: 2847





PROJECT:

THE DATA PRESENTED IN THIS REPORT IS A RECORD OF SYSTEM MEASUREMENTS & FINAL ADJUSTMENTS THAT HAVE BEEN OBTAINED IN ACCORDANCE WITH THE CURRENT ADDITION OF THE NEBB PROCEDURAL STANDARD FOR TESTING, ADJUSTING & BALANCING OF ENVIRONMENTAL SYSTEMS. THE MEASUREMENTS SHOWN, & THE INFORMATION GIVEN, IN THIS REPORT ARE CERTIFIED TO BE ACCURATE & COMPLETE, AT THE TIME & DATE INFORMATION WAS GATHERED. ANY VARIANCES FROM DESIGN QUANTITIES, WHICH EXCEED NEBB TOLERANCES, ARE NOTED IN THE TAB REPORT PROJECT SUMMARY.

SUBMITTED & CERTIFIED BY:

NEBB TAB FIRM: AIRETECH CORPORATION

Daniel J. Droper

REGISTRATION NUMBER: 2847

CERTIFIED BY (TAB SUPERVISOR): DANIEL J DRAPER

CERTIFICATION EXPIRATION DATE: 12/31/2024

SIGNATURE:

DANIEL J. DRAPER CERTIFICATION 2847
Exp. 12/31/24
Pydronic Testing





Firm Certification

AIRETECH CORPORATION

HAS MET ALL REQUIREMENTS FOR NEBB CERTIFIED STATUS IN THE FOLLOWING DISCIPLINE

Testing, Adjusting and Balancing of Environmental Systems

2847

NEBB Certification Number

December 31, 2024

Expiration Date

NEBB President

NEBB President-Elect





Certification

DANIEL J. DRAPER

HAS MET ALL REQUIREMENTS FOR NEBB CERTIFIED PROFESSIONAL STATUS IN THE FOLLOWING DISCIPLINE

Testing, Adjusting and Balancing of Environmental Systems

This Certificate, as well as individual affiliation with a NEBB Certified Firm and associated NEBB Certification Stamp are REQUIRED to provide a NEBB Certified Report. Participation in the NEBB Quality Assurance Program requires the Certificant be affiliated with a NEBB Certified Firm

| CP-23442 | |
|---------------------------|---|
| NEBB Certification Number | П |
| December 31, 2024 | |

Expiration Date

OD 00440

NEBB President

NEBB President-Elect



7631 Northshore Place North Little Rock, AR 72118 Phone: 501-280-0404

Fax: 501-280-9200

Instrument Calibration List

| | Function | Range | Accuracy | Make | Model # | Serial # | Calibration Date |
|-------------|--------------------------------|--------------------|--------------------------|-----------|----------|------------|------------------|
| AIR | Air Pressure Measurement | 0 to 10.00 in.w.g. | ± 2% of reading | Evergreen | S-PVF-1 | 1900682 | 6/12/2023 |
| | Air Velocity Measurement | 100 to 3500 fpm | ± 5% of reading | Evergreen | S-PVF-1 | 1900682 | 6/12/2023 |
| | Direct Reading Hood | 25 to 2000 cfm | ± 5% of reading, ± 7 cfm | Evergreen | S-PVF-1 | 1900682 | 6/12/2023 |
| TEMPERATURE | Air Meter with Probe | 0 to 200 °F | ± 0.5% of reading | Cooper | SRH77A-E | 10709022 | 10/24/2023 |
| | Immersion Meter with probe | 0 to 200 °F | ± 0.5% of reading | Cooper | SRH77A-E | 10709022 | 10/24/2023 |
| HUMIDITY | Humidity Measurement | 10 to 90% RH | ± 3% RH | Cooper | SRH77A-E | 10709022 | 10/24/2023 |
| ELECTRICAL | Volts AC | 0 to 600 VAC | ± 2% of reading | Fluke | 902 | 62201193MV | 10/19/2023 |
| | Amperes | 0.1 to 100 Amps | ± 2% of reading | Fluke | 902 | 62201193MV | 10/19/2023 |
| ROTATION | Rotation Measurement | 60 to 5000rpm | ± 2% of reading | Extech | 461995 | H319421 | 11/21/2023 |
| HYDRONIC | Hydronic Pressure Measurement | 0.4 to 200 PSI | ± 2% of reading | Dwyer | 490W-6 | 01L6RK | 1/31/2024 |
| | Hydronic Differential Pressure | 0.4 to 75 PSI | ± 2% of reading | Dwyer | 490W-6 | 01L6RK | 1/31/2024 |

(N.E.B.B. # 2847)



| ABBREVIATIONS | | | | | |
|---------------|--------------------------------|--------|---------------------------|--|--|
| SYMBOL | DESCRIPTION | SYMBOL | <u>DESCRIPTION</u> | | |
| A | AMPS | HP | HEAT PUMP | | |
| AHU | AIR HANDLING UNIT | HW | HEATING WATER | | |
| BCU | BLOWER COIL UNIT | KEF | KITCHEN EXHAUST FAN | | |
| BTU | BRITISH THERMAL UNIT | LAT | LEAVING AIR TEMPERATURE | | |
| CD | CEILING DIFFUSER | LWT | LEAVING WATER TEMPERATURE | | |
| CFM | CUBIC FEET PER MINUTE | M/N | MODEL NUMBER | | |
| CH | CHILLER | MAT | MIXED AIR TEMPERATURE | | |
| CHW | CHILLED WATER | MAU | MAKE UP AIR UNIT | | |
| CW | CONDENSER WATER | NA | NOT APPLICABLE | | |
| COMP | COMPRESSOR | NL | NOT LISTED | | |
| COND | CONDENSER | NLA | NO LOAD AMPS | | |
| CRAC | COMPUTER ROOM AIR CONDITIONING | OAT | OUTSIDE AIR TEMPERATURE | | |
| CW | CHILL WATER | OAU | OUTSIDE AIR UNIT | | |
| DALT | DUCT AIR LEAKAGE TEST | OED | OPEN ENDED DUCT | | |
| DB | DRY BULB | PH | PRE-HEAT | | |
| DP | DIFFERENTIAL PRESSURE | RG | RETURN GRILLE | | |
| DP | DISCHARGE PRESSURE | RH | RE-HEAT | | |
| EAT | ENTERING AIR TEMPERATURE | RLA | RUN LOAD AMPS | | |
| EF | EXHAUST FAN | RTU | ROOF TOP UNIT | | |
| EG | EXHAUST GRILLE | S/N | SERIAL NUMBER | | |
| ERU | ENERGY RECOVERY UNIT | SF | SUPPLY FAN | | |
| ERV | ENERGY RECOVERY VENTILATOR | SG | SIDEWALL GRILLE | | |
| ESP | EXTERNAL STATIC PRESSURE | SP | SUCTION PRESSURE | | |
| EVAP | EVAPORATOR | TSP | TOTAL STATIC PRESSURE | | |
| EWT | ENTERING WATER TEMPERATURE | V | VOLTS | | |
| FCU | FAN COIL UNIT | VAV | VARIABLE AIR VOLUME | | |
| FP | FAN POWERED | VRF | VARIABLE REFRIGERANT | | |
| FPM | FEET PER MINUTE | WB | WET BULB | | |
| GPM | GALLONS PER MINUTE | | | | |





REPORT SUMMARY