

# Submittal Memo

<b>Project Title</b>	TUL2- Clydesdale (CYL)
<b>Beale Project Manager</b>	Elena Bollas
<b>A/E Project Manager</b>	Derek Kohn & Denver Houghton HDR
<b>Tenant Project Manager</b>	Jeff Simpson, FeP, Google
<b>Submittal Description</b>	CYL DC1 - Addendum #1 Design Deliverable
<b>Date</b>	April 09, 2026

<b>Project Design Criteria</b>
Epoch 2.1 (gPOR3.2.30, FB2.1-2N EYD, gCUB2.3.1 MYD) + Dense Everywhere Guidance modifications

<b>Project Design Criteria Changed or Added Since Last Submission</b>
<ul style="list-style-type: none"> <li>● <b>Electrical Routing Changes</b> - The alignment of the electrical duct bank between the PERUN and the EYD shifted to align with HDR. This includes:             <ul style="list-style-type: none"> <li>○ Moving the location of all 8 electric manholes</li> <li>○ Adjusting the alignment of all 8 electric duct banks</li> <li>○ Adjusting the tie in location of all 8 electric duct banks.</li> </ul> </li>   <li>● <b>Additional Electrical Trenches</b> - At the electric duct bank tie in location on the north side of the EYD there is an addition of electrical trenches. This change includes:             <ul style="list-style-type: none"> <li>○ Additional electric trench profiles</li> <li>○ Grading changes to accommodate trenches along with grading callouts</li> <li>○ These changes are shown on all sheets as the trench is at the surface but will be called out and cause adjustments on the site plan, grading plan, and electrical plan</li> </ul> </li>   <li>● <b>Depth of Electrical Duct Bank</b> - The electrical duct bank is currently shown to have a depth of 30" from grade to top of the duct bank. This will be updated to a depth of 24". This change includes:             <ul style="list-style-type: none"> <li>○ Adjusting all electrical profiles for the duct bank between the PERUN and EYD</li> <li>○ Adjusting the elevation of any conflicting utilities.</li> </ul> </li> </ul>

- Updated Civil Sheets:
  - 1A-C-7000
  - 1A-C-7120
  - 1A-C-7121
  - 1A-C-7200
  - 1A-C-7720
  - 1A-C-7721
  - 1A-C-7300
  - 1A-C-7301
  - 1A-C-7309
  - 1A-C-7310
  - 1A-C-7406
  - 1A-C-7407
  - 1A-C-7408
  - 1A-C-7409
  - Removal of 1A-C-7410

#### Contents of Submittal

- gDrive: [Drawings](#)
- gDrive: [Design Decision Tracker](#)
- gDrive: [Design Deliverables Index](#)
- gDrive: [DES Checklist](#)
- ACC: Drawings (Sheets)

#### Items Not Included in Submittal

#### Open Items

- Graphene Main Entrance