

*Quality People. Building Solutions.*

Comfort Systems USA (Arkansas), Inc.  
P.O. Box 16620  
Little Rock, AR 72231  
Phone 501-834-3320  
Fax 501-834-5416

**Date:** 11/28/2023

**Return Request:** 12/5/2023

**Project:** MAC Building – 4<sup>th</sup> Floor

**Supplier:** Comfort Systems USA (Arkansas), Inc.

**Manufacturer:** Various

**Submittal:** Hydronic Piping

**Submittal Number:** 23 21 13-01

**Drawing # and Installation:** Mechanical Drawings

**ARCHITECT**

Stocks Mann  
401 W. Capitol, Suite 402  
Little Rock, AR 72201  
501-370-9207

**ENGINEER**

Insight  
322 S. State Street, Suite 201  
Little Rock, AR 72201  
501-237-3077

**GENERAL CONTRACTOR**

Carson & Associates  
1310 W. Daisy Bates Dr.  
Little Rock, AR 72202  
501-372-5816

**MECHANICAL SUBCONTRACTOR**

Comfort Systems USA (Arkansas), Inc.  
9924 Landers Rd.  
N. Little Rock, AR 72117  
501-834-3320

Notes:

[chowell@comfortar.com](mailto:chowell@comfortar.com)

9924 Landers Rd.  
No. Little Rock, AR 72117

Pipe Valve & Fitting Schedule - MAC Building (4th Floor)				
System	Spec Section	Pipe	Fittings	Joint
Hydronic Piping (Chilled Water) 2" & Below - Above Grade	23 21 13	Type L Hard Copper; ASTM B88	Wrought Copper; ASME B.16.22	Lead-Free Solder; ASTM B32
Hydronic Piping (Chilled Water) 2 1/2" & Above - Above Grade	23 21 13	Schedule 40 Steel; ASTM A53	Schedule 40 Steel; ASME B16.3/ASTM A234	Welded/Threaded
Hydronic Piping (Heating Water) 2" & Below - Above Grade	23 21 13	Type L Hard Copper; ASTM B88	Wrought Copper; ASME B.16.22	Lead-Free Solder; ASTM B32
Hydronic Piping (Heating Water) 2 1/2" & Above - Above Grade	23 21 13	Schedule 40 Steel; ASTM A53	Schedule 40 Steel; ASME B16.3/ASTM A234	Welded/Threaded
Condensing Water	23 21 13	Schedule 40 Steel; ASTM A53	Schedule 40 Steel; ASME B16.3/ASTM A234	Welded/Threaded
Equipment Drains & Overflows	23 21 13	Type M Hard Copper; ASTM B88	Wrought Copper; ASME B.16.22	Lead-Free Solder; ASTM B32